

Hi,

Can you please forward this to the board from Andy?

The roof is 95% finished. There is a section that is waiting for the rock fireplace to be completed, then it is installed.

The house is probably 80% complete. Insulation and windows have been installed and the logs have been chinked.

We are getting close. You will see the rock work, roof and chinking on this picture. We are also working on the driveway final grade.

In this picture you can also see the front deck being constructed. To the left of the deck, you can see that new log corner pieces have been cut and installed. These were added back to maintain the "log" look of the house. Some of the windows and a sliding door arrived broken and we are waiting for replacements.

Kelly Halpin
Executive Director

Historic Routt County

PO Box 775717

Steamboat Springs CO 80477

970-875-1305

www.historicrouttcounty.org

