

Activity ID	Activity Name	Orig Duration	Start	Finish	2017												2018												2019												2020											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
					15-Jul-19, Preconstruction																																															
Preconstruction					15-Jul-19, Preconstruction																																															
A1040	Project Start	0	22-Feb-17 A	15-Jul-19	◆ Project Start, 22-Feb-17 A																																															
A1050	Project Complete	0		15-Jul-19	◆ Project Complete,																																															
Procurement					16-Mar-18, Procurement																																															
A1000	Procure Owner's Representative	30	18-Apr-17 A	15-May-17 A	■ Procure Owner's Representative																																															
A1030	Procure CM/GC	30	26-Jun-17 A	01-Sep-17 A	■ Procure CM/GC																																															
A1010	Procure Commissioning Agent	30	24-Jul-17 A	26-Sep-17 A	■ Procure Commissioning Agent																																															
A1020	Procure Material Testing Agency	30	05-Feb-18	16-Mar-18	■ Procure Material Testing Agency																																															
Entitlements					14-May-18, Entitlements																																															
E1000	Submit & Approve PUD/FDP/PP	45	15-May-17 A	22-Nov-17 A	■ Submit & Approve PUD/FDP/PP																																															
E1040	Support EIAF Grant	75	01-Dec-17 A	15-Mar-18	■ Support EIAF Grant																																															
E1030	Submit Technology Grant	0	31-Jan-18*		◆ Submit Technology Grant, 31-Jan-18*																																															
E1010	Submit for Site & Utility Permit	0	19-Mar-18		◆ Submit for Site & Utility Permit, 19-Mar-18																																															
E1050	Review of Site & Utility Permit	20	19-Mar-18	13-Apr-18	■ Review of Site & Utility Permit																																															
E1060	Finalize Site & Utility Permit	0		13-Apr-18	◆ Finalize Site & Utility Permit,																																															
E1020	Submit for Building Permit	0	24-Apr-18		◆ Submit for Building Permit, 24-Apr-18																																															
E1070	Review of Building Permit	15	24-Apr-18	14-May-18	■ Review of Building Permit																																															
E1080	Finalize Building Permit	0		14-May-18	◆ Finalize Building Permit,																																															
Budget					21-May-18, Budget																																															
B1000	Prepare 100% DD Estimate	25	22-Dec-17	26-Jan-18	■ Prepare 100% DD Estimate																																															
B1010	Prepare Sity & Utility GMP	20	15-Jan-18	09-Feb-18	■ Prepare Sity & Utility GMP																																															
B1040	Complete Value Engineering - DD to CD	10	29-Jan-18	09-Feb-18	■ Complete Value Engineering - DD to CD																																															
B1020	Prepare Steel & Concrete GMP	15	05-Feb-18	23-Feb-18	■ Prepare Steel & Concrete GMP																																															
B1050	Complete Final Value Engineering - CD to GMP	5	24-Apr-18	30-Apr-18	■ Complete Final Value Engineering - CD to GMP																																															
B1030	Prepare Full GMP	20	24-Apr-18	21-May-18	■ Prepare Full GMP																																															
Design					23-Apr-18, Design																																															
D1000	Complete 100% Schematic Design Documents	0	22-Feb-17 A		◆ Complete 100% Schematic Design Documents, 22-Feb-17 A																																															
D1010	Complete 100% Design Documents	75	05-Sep-17 A	21-Dec-17	■ Complete 100% Design Documents																																															
D1020	Prepare Bid Pkg Steel & Concrete	30	22-Dec-17	02-Feb-18	■ Prepare Bid Pkg Steel & Concrete																																															
D1040	Complete 100% CDs - Site & Utility	60	22-Dec-17	16-Mar-18	■ Complete 100% CDs - Site & Utility																																															

■ Actual Work
 ■ Critical Remaining Work
 ▼ summary
■ Remaining Work
 ◆ Milestone

