

Narrative for MAHFAB

The Hayden Heritage Center would like to thank the Commissioners for all of their support. We could not possibly accomplish as much as we do without MAHFAB!

Our current open grants with MAHFAB are as follows:

Collection Stewardship Grant Fall 2018

We are slightly behind schedule. We had originally planned on sealing the floor in the Fall as preparation for the storage area- this was not part of the grant. This did not happen when it had been anticipated and was put off until the Spring when the outside temperatures reached above 50 degrees. This delayed the project as Spring came rather late. We did get the electric heater installed, boxes for rehousing purchased and rehousing started, and the shelving has been purchased and was delivered in June. We are currently working on rearranging the freight room and putting up the shelving. We are anticipating completion of the grant late fall to early winter- before December.

SHF Grant Match leverage of fund for the Depot Roof Rehabilitation- Spring 2019

The Museum was awarded the State Historical mini grant for the Historic Depots roof rehab in June. The contract was fully executed July 8 and we have started the process. We have met with the State Historic preservation specialists and are awaiting scheduling with the roofing company which is out of Denver. They anticipate the work to be scheduled in late August early September and should take no more than 2- 3 weeks. We anticipate closing this grant with MAHFAB upon completion of the work this Fall.

Thank you,

Laurel Watson

HHC Curator